



Hampton Roads Bridge-Tunnel



**Hampton Roads Bridge Tunnel Expansion
Project Update
to
Commonwealth Transportation Board
June 19, 2018**

James S. Utterback
HRBT Project Director
Virginia Department of Transportation


Overview

- **Background on HRBT Expansion**
 - Tunneling in Hampton Roads
 - Overview of HRBT Expansion Project
- **HRBT Tunnel Construction Considerations**
 - Immersed Tube Tunnel
 - Bored Tunnel
- **Landside Construction Considerations**
 - Hampton
 - Norfolk
- **Procurement Schedule**






Ten Tunnels of Hampton Roads



65 Years of Tunneling in Hampton Roads



- **9 tunnels are steel-shell immersed tubes**
- **1 tunnel is concrete-box immersed tube**
- **Future tunnel #11 at Thimble Shoal will be bored tunnel**

Overview of HRBT Expansion Project

- Settlers Landing in Hampton to I-564 Norfolk (9.5 Miles)
- I-64 improvements include 6 lanes of highway and construction of 4 lane bridge/tunnel
- New 4 lane HRBT tunnel will serve Eastbound traffic
- 2 existing HRBT tunnels will serve Westbound traffic
- Project Estimate: \$3.66B




Scope Options Included:

- **Three scope options included in Draft RFP:**
 - **Direct connect ramps from I-64 HOT to I-564**
 - **Increase height clearance at the existing WB Tunnel**
 - **Replace existing marine approach bridges**



Proposed Lane Configuration for Tunnel and Approach Bridges

- **2+1+1 concept in each direction:**
 - 2 free General Purpose lanes
 - 1 full-time HOT lane
 - 1 peak-hour HOT lane on left shoulder




Proposed Bridge and Tunnel Alignment (Hampton Side)



Proposed Bridge and Tunnel Alignment (Federal Channel)



Proposed Bridge and Tunnel Alignment (Norfolk Side)



Landside Construction Considerations

- **Landside work is broken into two parts - Hampton and Norfolk**
- **Environmental, Right of Way and Maintenance of Traffic provide biggest challenges for construction in both Cities**
- **Hampton**
 - **I-64 Interchange at Mallory Street to be reconstructed**
 - **Construction of roadway to approach bridges will require phasing**
 - **Cultural Resources include Federal Cemetery, Hampton University and Phoebus**
- **Norfolk**
 - **Constraints at Bayville Interchange and Willoughby Bay Bridges**
 - **Four interchanges impacted (Bayville, 4th View, Bay Ave, New Gate)**
 - **Naval Air Station borders western side I-64 (vertical & horizontal)**


Marine Construction Considerations

- **Marine bridges have risks but are largely conventional**
- **Tunnel work is less conventional and will generate greatest risks from cost and schedule standpoint**
- **This is a rare location where both immersed-tube and bored-tunnel construction methods are feasible**
 - **All ten Hampton Roads tunnels to date have been immersed tubes**
 - **Until recently, bored tunnels were not feasible in soft soils**
 - **But recent advances in technology now make bored tunnels possible in soft soils**
- **Both tunnel methods were directly compared in the nearby CBBT - Thimble Shoal Tunnel procurement in 2015**
 - **Received Bored Tunnel proposals only**


Immersed-Tube Tunnel Considerations

- **Concept design:**
 - **Approx. 7,500 ft. long**
 - **Approx. 3.5 million cubic yards dredged material**
 - **Dredged trench approx. 90 ft. wide with 3:1 side slopes**
- **Navigational considerations at channel:**
 - **Trench dredging**
 - **Placement & screeding of gravel bedding**
 - **Immersion of tunnel elements**
 - **Placement of cover fill**
- **Other navigational considerations:**
 - **Barge transport of dredged material for ocean disposal**
 - **Island expansion (fill & armor stone)**
 - **Limited additional geotechnical investigation is anticipated**

Immersed-Tube Elements



Immersed-Tube Tunneling (ITT)




Conceptual Tunnel Section (Immersed)



Bored Tunnel Considerations

- **Concept design:**
 - **Approx. 7,800-8,300 ft. long**
 - **Deeper than immersed tube tunnel because more cover is needed for buoyancy control – therefore tunnel is longer**
 - **4-5% roadway grades will require island expansion lengthwise**
 - **Approx. 1 million cubic yards excavated tunnel material**
 - **Ground improvement at islands to support weight of tunnel boring machine**
- **Navigational considerations:**
 - **Additional geotechnical investigations**
 - **Island expansion (fill & armor stone)**


Tunnel Boring Machine (TBM)



Twin Bore with TBM



Conceptual Tunnel Section (Bored)



Key Differences between Bored and Immersed-Tube Tunneling

– Alignment

- ITT alignment must be further away from existing tunnel (Hampton Roads rule of thumb → about 200 feet)
- Bored tunnel can be much closer to existing facilities (general rule of thumb → about one diameter \approx 50 feet)

– Geotechnical

- ITT method has limited concern for soil properties, since soil along tunnel path is dredged out and removed
- Bored method is specifically tailored to local soil properties

– Environmental and Permitting

- Section 408 coordination with marine stakeholders / federal channel
- Section 103 concurrence for offshore disposal of ITT spoils
- JPA permit for disposal of bored-tunnel spoils

Marine Stakeholder Involvement

- **Initial discussions held with a number of Stakeholders:**
 - **Maritime Security Council**
 - **Harbor Safety Committee**
 - **US Navy Staff Level**
 - **Virginia Maritime Association (including VPA)**
 - **USACE Section 408**
 - **USCG**
 - **US Navy Senior Level**
- **Concerns over Construction Impacts to Federal Channel**
 - **Commercial Vessels (size and number)**
 - **Coordination with Channel Widening**
 - **Naval Vessels (impeding transit could impact National Security)**
- **Contractor ability to access/work in Federal Channel**
 - **Project Cost/Schedule Risk**

Procurement Milestones

| ACTIVITY | DATE |
|---|------------------|
| PPTA Steering Committee | Dec 12, 2017 |
| RFQ Issued | Dec 15, 2017 |
| Shortlist Announced | Apr 26, 2018 |
| PPTA Steering Committee | May 9, 2018 |
| Draft RFP Release | May 22, 2018 |
| Proprietary/ATC Meetings #1 | Jun 11-12, 2018 |
| Proprietary/ATC Meetings #2 | Jul 17-18, 2018 |
| Proprietary/ATC Meetings #3 | Aug 7-8, 2018 |
| Proprietary/ATC Meetings #4 | Sept 5-6, 2018 |
| Final RFP Release | Sept 10, 2018 |
| Proprietary/ATC Meetings #5 (if needed) | Sept 26-27, 2018 |

Procurement Milestones

| ACTIVITY | DATE |
|----------------------------------|----------------------------------|
| Addenda to Final RFP | Oct 26, 2018 |
| Technical Proposal Submission | Nov 30, 2018 at 5:00 PM |
| Price Proposal Submission | Jan 10, 2019 at 5:00 PM |
| Selection of Best Value Proposal | Jan 18, 2019 |
| CTB Briefing | Feb 2019 |
| PPTA Statutory Audit | Feb 2019 |
| Execute Comprehensive Agreement | Mar 2019 |
| PPTA Steering Committee | NLT 60 days from execution of CA |
| Contractor NTP | Mar 2019 |
| Construction Complete | Dec 2024 |



**THE
END**