MINUTES OF

MEETING OF STATE HIGHWAY AND TRANSPORTATION COMMISSION RICHMOND, VIRGINIA

JANUARY 8, 9, 1924

lock Black No. 18-19 vol Weight Co. MINUTES OF THE HESTISS OF THE STATE HIGHMAY COMMISSION, HELD AT RICH-MOND, VA. JANUARY 8, & 9, 1924.

On the morning of January Sth, 1924, the Commission.

commissing of Messre. H. G. Shirley, Chairman, Wade H. Massie,

Secretary, H. B. Sproul, R. K. Sanders, and I. Walks Truxtum,

assembled at their office, Tenth and Masshall Streets, Richmond,

Virginia and held a meeting.

The meeting was called to order by the Chairman.

A delegation from Buckingham and Apportation Counties appeared before the Commission, headed by Senator Ferguson and requested that the section of road leading from Buckingham C.H. to Vera, be added to the State Highway System under the 24% Claume, a distance of approximately seventeen wilter. This road would be of great benefit locally as well as to the State, being the shortest Route between Lynchburg and Richmond. The section from Appointtox to Vera has already been added to the State Highway System by the Legislature and if the section from Vera to Buckingham C.H. could be added it would connect the two County seate and bring the entire section in connection with Lynchburg. which is its market. They further stated that while this saction was not very thickly settled, it was very rich and needed development and the establishment of this road as a State Highway would greatly aid this movement. This was the road over which General Les traveled just after the surrender at Apponattox on his way to Richmond, camping one night on the way. The apot

Healt Sheet 20s. 16-2 word Worldon Co. where he camped being on the section of this road between Buckingham C.K. and Sprouse's Corner and has been set aside as a park and they want to bring this historical spot into more prominence.

The delegation was advised that the matter would be taken under advisement and given due consideration when the distribution of the mileage under the 24% Clause was made.

A delegation from York County, headed by Mr. Hogg, then appeared before the Commission and petitioned the Commission to take into the State Righway System the section of read leading from Yorktown to E. A. Sinclair's Cate, a distance of approximately nine miles. This would connect them with the improved reads in the southern part of the County and give an outlet to Hampton. At the present time this read is almost impressable and to get from Yorktown or Hampton it is necessary to go around by Lee Hall and Newport News.

They were advised that this matter would be given due core identition when the distribution of the mileage under the 256 Clause was made.

A large delegation from Scott, Lee and Wise Counties appeared before the Commission, headed by Mr. Islayd M. Robinston,
and requested that the Commission add to the State Righmay System
the section of road leading from Jones ville to the Temmessee Line.
This is a part of what is known as the Lonesome Pine Trail and is
the direct north and south Route from Detroit to Floria. This
road passes through a gap in the mountain and is on a very good
grade, the entire distance, with the exception of about one mile

Milit Short No. 16-P cuts Walter Co. partment at an expense of approximately \$70,000.00. The only bridge necessary on this road is the one over Flackwater Creek and this is about to be constructed. This road will open up a section of country which has no hard surfaced roads and will be a trans-mountain highway. It is one of the most used roads in that part of the Country. Mr. Thompson of the Tennessee Legislature stated that he was sure if the Virginia Highway Commission would add this road, or even a section of it, the Tennessee Commission would meet them at the State Line with a "tate road. The section of road requested from Jonesvills to the Tennessee Line is approximately thirteen miles.

The delegation was advised that this matter would be given careful consideration when the distribution of the 24% Clause was made.

Several of the gentlemen from Wise and Scott Counties also requested that the section of road from the Wise County Line through Lee County for a distance of approximately four and one-half miles known as the Wild Cat Road, be added to the State Righway System. This would connect the Counties of Scott and Wise, Soott being a productive County and Wise, having mining towns, a communer, and they most vigorously urged that this section of road be added to the State System.

Mr. T. C. Edwards and several others from Middles ex County appeared before the Commission and requested that the Commission recommend to the Legislature that the section of road from Mick Flore Ma. 16-P work Worldon Co. Relude to Urbanne, which was dropped from the State System, be re-established. They stated that this road carried more traffic than any other road in that section and would serve a large number of people. They were advised that this matter would be taken under advisement by the Commission.

Mr. C. G. Holland of the Danville Chamber of Commerce then appeared before the Commission in behalf of the read leading from Danville to the Morth Carolina Line. He stated that this read had been built about three times by the Chamber but that as they had no funds with which to maintain it, it was going to pieces the further stated that if the Commission would add this 2½ miles to the System, they would put it in first class condition before it was taken over. He was advised that the Earth Carolina Commission had also requested the addition of this read and that it would be given careful consideration when the distribution of the 2½ mileage was made.

The Commission than recessed for lunch.

After lunch the Commission again assembled and there appeared before them a delegation from Caroline County headed by Mr. C. P. Lyon, Mr. Davis, Mr. Smith and Mr. Dew, and requested them to add to the State Highway System the section of road in Caroline County leading from Goodlose to Chilesburg, State Aid Boad Mo. 7, a distance of approximately seven miles. They stated that this road was in very bad condition and it would greatly benefit the local people if it were added to the State System. They were advised that this matter would be given careful consideration when the distribution of mileage under the 24% Clause was

made.

Book West No. 66-7 wate Walder Co. A delegation from Gloucester and York Counties domission ing of the two Boards of Supervisors, came to see the Commission with reference to the Ferry at Gloucester Point. They stated it was their desire to assist the Commission in every way possible in securing this ferry at some future date. This matter was thoroughly discussed and the delegation was advised that there had been an opinion given by the Commission's Attorney that they could take an option on this ferry but could not enter into an apressent which would bind any future Commission. It was the desire of the Commission to get a ruling on this matter from the Attorney General also, before taking any definite steps.

Messers. Russell, Bucharan, and Thompson, then appeared before the Commission and requested that an allocation be made to the road leading from Taxovell to the West Virginia State Line. They stated that this was a very important road to that sectionse it would connect the coal fields and Virginia would get some of the trade instead of it all going to West Virginia. They stated that they considered it the most important road in the Southwest.

The minutes of the meeting held at Luray, Virginia, November 13th, 1923 were read, and it was moved by Mr. Truxtum, seconded by Mr. Massie, that the minutes be approved. Motion carried,

The minutes of the meeting held at Richmond, Virginia, December 11th and 12th, 1923, were then read and it was moved by Mr. Sanders, seconded by Mr. Truxtum, that they be approved. Mostion carried.

Note Roun 20, 66-7 will Wolfer Co. Moved by Mr. Sanders, seconded by Mr. Massis, that the contract for the committee of three miles of 18 foot bituminous macadam road on Houte 10, Project S-146C, East of Radford, be awarded to the low bidder, Pendleton Committeetion Company and Albert Bros. Shawswills, Virginia, at their bid of \$69,846.22, and that 105 Additional be set aside to cover the cost of contingencies and engineering, making a total chargeable to this Project of \$87.830.84. Motion carried.

Noved by Er. Truxtun, seconded by Er. Sanders, that all bids be rejected on Project 3-279, Route 27, Great Bridge to the Forth Carolina Line, and that this work be done by force account. Motion carried.

Noved by Mr. Shirley, a sconded by Mr. Truxtum, that the contract for the committation of 5.2 miles of black top asphalt Route 39, Project 295C. Richmond-Seven Pines, be awarded to Mc-Juire and Rolfe, Inc. Richmond, Va. low bidder, at their bid of 136,524.75 and that 10% additional be set as ide to cover the cost of contingencies and engineering, making a total of \$150,177.22 chargeable to this Project. Motion carried.

Moved by Mr. Sanders, seconded by Mr. Massie, that the populated for the construction of 13 miles of gravel read between Settems Bridge and New Ment C.H. Noute 365, Project 322, be awarded to Bettershill and Goode, Charlottesville, Va. to the amount of \$160,000.00, the grading to be done for the entire distance and graveling as far as this amount will reach. Notion carried.

Moved by Mr. Shirley, seconded by Mr. Sanders, that all

Book Stant Mo. III-9

bids be rejected on Project 3293C, Route 23, Newport Hoges Store. Motion carried.

Moved by Er. Truxtum, seconded by Mr. Shirley, that where traffic congention is such as to require a large number of special traffic officers, the Commission doesn it advisable to designate one officer as Chief Traffic Officer, and whereas this condition already having arisen in the Tidemater Section. Mr. Alexandria Peppin, State Traffic Officer Ec. 137, is hereby designated in this section. Mation carried.

The Commission them adjourned until the next day.

JANUARY 9, 1924.

Moved by Mr. Eastie, seconded by Mr. Truxtum, that the Chairman be authorized to enter into an agreement with the Ches-apeaks and Potomac Telephone Company, for the imstallation of telephones in the new office building. Motion carried.

Egyed by Mr. Sproul, seconded by Mr. Truxtun, that the agreement entered into between the State Highway Commission and citizens of Eartim ville, to advance \$63,500.00 under the Roberts on Act for the commission of a section of Route 33 between Martins—ville and Daniel's Creek, be cancelled due to the inability of these citizens to raise the money and that this money be charged against the 1924 allocation for this section. Motion carried.

Moved by Mr. Sproul, seconded by Mr. Shirley, that as there are no vacancies in the traffic corps on State Highway No. 11. at the present time, the request of Mr. L.G. Stewart to be appointed traffic officer in this section be turned down. Mation Secried.

Book March No. N-7 cett Wedder Co. Early cut the agreement rade with the Winchester-Berryville Turnpike Company, the section of the turnpike leading from Winchester
to Berryville, being established as Sixte Righmay No. 37, it is
ordered that the section from Berryville to the east side of the
Shemandoah River he added to the State Highway System as of Janwary 15th, 1924, under the 24% Clause and to be known as State
Righway No. 325. Motion carried.

Noved by Mr. Shirley, accorded by Mr. Massie, that the request of the Board of Supervisors of Fairfax County to use the convict force now working in that County, on the County road from Chantilly to Herndon, be turned down as the Commission has no authority to grant such request. Notion carried.

Moved by Er. Sproul, seconded by Er. Shirley, that the following permits be granted under the usual rules and regulations:

- To The Home Telephone Company, to reset poles on State Highway Eq. 10 and 108, requested by J.W.F.Callomny, Smithfield, Va.
- To Hoses Brothers to lay a to water pipe along and across Ro.33.
- To T.F. Dison, Morton, Va, to place a 3" waterpipe along No. 11.
- To Planters But & Chocolate Co, to construct a 48 guage lumber transay across Route 12.
- To J.S. Warden, West Graham, Wa, to bore under No. 11 with in pipe
- To H.G. Saul to construct concrete pavement in front of his store, Route 36, Fairfax County.

Ection carried.

kook **3644** No. 44-P anti Walder Co. Hoved by Er. Truxtum, seconded by Er. Shirley, that permit be granted the Chesapeake and Potomac Telephone Company to attach a cable to the Falmouth Bridge, over the Rappahannock River.

Route 31, provided they will agree to pay \$50,00 annually for this privilege. Notion carried.

Hoved by Mr. Sproul, seconded by Mr. Sanders, that Mr. 7. C. Mowards and the other members of the delegation from Middlesex County who appeared before the Counties ion requesting that they recommend to the Legislature that the section of road leading from Saluda to Mathema Court House which was dropped from the System be reinstated, be notified that the Counties ion has decided not to make any recommendations to the Legislature for additional mileage to be installed into the State Highway System, except a pisce where it was necessary to straighten out the Routes to meet the wishes of the Bureau of public Roads so as to establish their primary Federal Aid System. Under this general policy the Commission could not recommend to the Legislature that this road be reinstated Motion carried.

Moved by Mr. Sproul, seconded by Mr. Mastie, that the old location of Route 40 through Youngand Chas. Old's property be amendoned and closed as soon as the highway is completed over the new location, invofar as the Commission has power to close same. Motion carried.

Hoved by Mr. Sproul, seconded by Mr. Shirley, that the request of Eurgess and Dorrier to turn their contract for Project 1-260, Route 31, between Tolomon's Store and Ashland over to the allport Construction Company, be turned down and that this Company

Book Shan No. 16-9 well Yashin Co. be advised that if they desire to sublet this contract to Aliport Construction Company under the section of contract so providing, that permission will be given. Motion carried.

A delegation from Amelia County, headed by Dr. Bouthall, Mr. Jefferson and Judge Rand, appeared before the Commission and requested that the Commission add to the State Highway System the section of road leading from Morven to Amelia, a distance of approximately nine milm. This would complete the connection from Route 13 near Tobaccoville to Route 20 at Amelia and would be of great benefit to the people living back from the railroad as they have to come to Amelia to catch the train. They were advised that this matter would be given careful commideration when the distribution of the mileage under the 21% Clause is made.

Moved by Mr. Truxtum, seconded by Mr. Shirley, that the request of Mr. George P. Coleman to have restored the 10g per sq. yd. the Lane Communication Company had deducted from their unit price on Project 113, Route 36, Alexandria-Fairfax, be turned down and that the Commission adhers to their former decision. Motion carried.

Moved by Mr. Sproul, seconded by Mr. Shirley, that the Matheison Alkali Works he requested to consider the turning over to the State the waste line material from its plant at Saltville and furnishing the Commission with such detail information as they may have as to the cost of drying and its analysis for agricultural and road purposes. Motion carried.

Moved by Mr. Shirley, seconded by Mr. Massie, that ines-

Doph (Hank He. 18-17 1916: TheSilvy Co., much as the time for completion on Project 217, Rollis 114, Clintwood towards Kentucky State Line, having been extended to July lat, 1923, and the work not being completed by that date, the contractor Clintwood Construction Company, be notified that they will be charged liquidated damages after that date. Notion carried.

Moved by Mr. Shirley, seconded by Mr. Massie, that the request of Sanderson and Parket to extend the time of completion on Project 215, Route 13, Approaches to Bridge over Appointtox river to January 15th, 1924, be granted. Notion cerried.

Hoved by Mr. Massis, seconded by Mr. Shirley, that the request of the Roanoke Iron and Bridge Works to extend time of completion on Project S-215, Route 13, Bridge over Appearation River, be turned down and that the full penalty called for in the contract be applied from the date of completion specified in the contract to the date of completion of the work. Motion carried.

Moved by Mr. Massie, seconded by Mr. Truxtum, that the request of Enker-Royer Company, to extend time on Project 9-214, Route 32, Bridge at Caryebrook, be granted to September 13th, 1923. Motion carried.

Moved by Mr. Massie, seconded by Mr. Sproul, that the request of Burgess and Atkisson to extend time of completion on Project 209, Route 19, Bridge over Bird Creek, be granted with the exception that the cost of engineering and improvious be charged against the contractor after July 9th, 1923. Motion carried.

Moved by Mr. Truxtum, seconded by Mr. Sproul, that the request of Burgers and Atkisson for extension of time on Project 209.

Took Mank He. 15-17 case Muldey Co. Route 19, Fife to Columbia, be granted to February 15th, 1924, with the exception that the cost of engineering and imspection be charged against the contractor after November 1st, 1923. Notion carried.

Hoved by Mr. Truxtum, seconded by Mr. 3proul, that the request of L.R.Golbert for extermion of time on Project 125A&B, Route 36, Fairfax County Line-Mt.Zion Church, be granted to October lat, 1923, with the exception that the contractor be charged with the cost of engineering and impaction after July 23rd, 1923, motion carried.

Hoved by Mr. Shirley, seconded by Mr. Massie, that on Project 197, Route 10, Ruffs to Old Glade, the contractor. C. L. Hottell and Company, be required to crush and store stone during the winter months and maintain traffic over this section of road, making all necessary repairs in the spring and to rush completion of this work as soon as the spring opens up and cost of engineering and impostion be deducted from the payment made to the contractor. Notion carried.

Moved by Mr. Truxtun, seconded by Mr. Massie, that the contractor, Rosnoks Iron and Bridge Yorks, on Project 136, Routs 12 Bridge over Sandy River, be notified that should they fail to begin sork within the specified time their contract will be annulled and the work taken over. Motion carried.

Moved by Mr. Truxtum, seconded by Mr. Massie, that the contractor, Royer-Ferguson Company, on Project 160BC, Route 35, Carraville 4.6 miles west of Suffolk, be charged for liquidated banages for every date after December 31st, 1923, time specified for

the completion of the contract. Motion carried.

Rock Mann No. 54-P sate Westing Co.

Moved by -r. Laseie, seconded by Mr. Truxtun, that the contractor, C. L. Hettell and Company, on Project 208, Route 11, Tazewell to Claypoole Hill, be notified that unless they report within ten days a plan showing how and when this work will be finished, the contract will be cancelled and the work turned over to the Bonding Company for completion. Notion carried.

Roved by Mr. Sproul, seconded by Mr. Shirley, that the contractor, Smith Brothers, on Project 178, Route 31, Clarks ville to the North Carolina Line, be notified that unless satisfactory arrangements are made to orach stone for this work during the winter, or make other arrangements so as to complete this work before July let. 1924, the contract will be cancelled and turned over to the Bonding Company. Ection carried.

Moved by Er. Truxtum, seconded by Er. Sproul, that the contractor, H. A. Donald, on Project 1920, Route 33, Sta 437 to Fairfield, be notified to submit a plan within ten days after notice showing the equipment and methods whereby this work will be completed on or before June 1st, 1924. Motion carried.

Moved by Mr. Truxtum, seconded by Mr. Massis, that the contractor, Harrison Engineering and Construction Company, on Project 269, Route 342, Tas ley-Chincook, be charged liquidated damages to the amount of \$1290.00. Ection carried.

Moved by -r. Shirley, seconded by Mr. Truxtun, that the contractor, Harrison Engineering and Construction Company, on Project 246, Route 12, Franklin-K.C.Line, be notified that the penalty Book Chest No. 16-P anti Vindiny Co. provided in the contract will be enforced and that the work must be pushed as rapidly as possible as soon as the weather in the apring will permit. Hotion carried.

Moved by Mr. Massie, seconded by Mr. Sanders, that the contractor, Puller and Bruce, on Project S-255, Route 11, Streets of Taxowell, be notified that no extension of time will be granted and the full penalty provided in the specifications will be enforced for noncompletion of the contract on time, until the date of completion. Motion carried.

Moved by Mr. Shirley, seconded by Mr. Sproul, that the contractor, Van Doren Brothers, on Project 257, Route 39, Providence Forge-Bottome Bridge, be notified that unless within ten days after receipt of a notice from the Chairman, they do not submit a written statement showing what arrangements they have made to carry or the work, the amount of equipment they will place on this job and the time they expect to complete it, the contract will be cancelled. Motion carried.

Moved by Mr. Sproul, seconded by Mr. Sanders, that the contractor, Roberts Contracting Company, on Project 256, Route 11, Burkes Garden Giding-Taxewell, be notified that the cost of engineering and impection will be deducted from their final estimate. Notion carried.

Moved by Mr. Massie, seconded by Mr. Traxtum, that the contractor, W. W. Bexley and Company, on Project 8-266, Route 114, be notified that as an extension of time to January 1, 1924 has been granted no further extensions will be allowed. Letion carried.

Book Stant No. 55-7 prit Watter Co. Moved by Er. Shirley, seconded by Mr. Massie, that the contractor, Scott and Trinkle, on Project F-271, Route 11, Claypoole Hill-Rosedale, be notified that it will be necessary for them to put two complete macadam outfits on this work as soon as spring weather starts and that they push the work to completion as rapidly as possible, but due to the failure of Midhiff to take this work there was a delay in awarding this contract to Scott and Trinkle and therefore a ressonable extension of time will be granted on this contract. Motion carried.

Moved by Mr. Shirley, seconded by Mr. Massie, that the contractor, Ellis-Brooks and Company, on Project 267A. Route 39, Louise-Cobham, be notified that they must make a detailed statement as to the manner they expect to do this work in the spring and the amount of equipment they will use and the length of time it will take them to complete this work, within ten days after receipt of notice from the Chairman. Motion carried.

Moved by Mr. Truxtum, seconded by Mr. Sanders, that the contractor, Perkins and Barnes, on Project 3-285, Route 20, Burkeville towards Keysville, be granted an extension of time to complete the work as the progress has been extinfactory and due to some delays on account of right of may revisions contractor was delayed this extension should be equal to the delays. Motion carried.

Moved by Mr. Sanders, seconded by Mr. Truxtun, that the contractor, W. H. Clarke and Company, on Project 294, Route 21, Luray-Sparryville, be notified that no extension will be granted on this contract and that the full penalty for noncompletion of the

itek Short Sin 18-9 vu Yudday Co. work will be enforced and that the contractor be required to give a detailed statement of how they expect to carry on the work in the spring, the amount of equipment which will be used and the time they expect to complete. Motion carried.

Moved by Mr. Massie, seconded by Mr. Sproul, that the contractor, M. C. Turner, on Project F-294, Route 21, Bridges over Dry Run and Pass Run, be notified that no extension of time will be granted on this work and that the full penalty for noncompletion as provided in the contract will be enforced. Notion carried.

Moved by Mr. Shirley, seconded by Mr. Sproul, that the contractor, Noland Clifford Company, on Project F-295, Route 39, Bottoms Bridge-Richmond, be notified that as no work has been done on this contract which was awarded September 10th, and calls for completion August 30, 1924, that they make a report within ten days after receipt of notice from the Chairman, as to how they propose to carry on this work, the equipment they expect to use and the time they will complete the work and if this is not satisfactory the contract be declared null and void and turned over to the Bonding Company for completion. Motion carried.

Moved by Mr. Sproul, seconded by Mr. Truxtum, that the contractor, P. P. White and Company, On Project F-301, Route 28, Welson County Line-Red Hill Cross Roads, be notified that within ten days from receipt of notice they must make a written report as to how they propose to carry on the work, the amount of equipment they expect to use and the time they estimate it will require to complete it and if this is not satisfactory the contract be declared full and void and turned over to the Bonding Company for completion.

Motion carried.

nck Mont Mr. M-P or Muskey Co.

Hoved by Mr. Massie, seconded by Mr. Thirley, that the contractor, Cranford Paving Company, on Project 5-314, Route 21, Palls Church-Halls Hill, be notified that as the paving was completed in contract time and it was only a question of dressing up the shoulders, the parally for noncompletion be not enforced. Hotion carried.

Loved by Er. Thirley, seconded by Mr. Sproul, that the contractor, Carpenter and Petrie, on Project 320ABC, Route 10 Eridges over Broad Creek, Lynnhaven River and Thalia Arm, he notified that this work is not progressing as rapidly as it should and that they will report to this office within ten days what arrangements they expect to make to complete the work on contract time. Notion carried.

Moved by Er. Shirley, accorded by Hr. Massie, that the contractor, Atlantic Bridge Company, on Project 9329, Route 12, Bridge over Rosnoke River and Approaches at Montgomery Line, be notified that at the present progress being made the work will not be completed by time specified in the contract and no extension will be granted and the full penalty for nancompletion of the work as provided in the specifications will be enforced, and that if better progress is not made upon receipt of this notice that the contract be declared null and void and turned over to the Bonding Company for completion. Motion carried,

Moved by Mr. Sanders, asconded by Mr. Sproul, that the contractor, Robert W. Curtis, on Project 342, Route 10, Bridge over

Book Stone Mb. 18-2and Falling Co. Roanoke River near Eliston, be notified that the full penalty for concemplation of this contract will be enforced and that better progress must be rade or the contract will be declared null and wold and turned over to the Bending Company for completion. Metical carried.

Hoved by Mr. Massic, accorded by Mr. Truxtum, that the contractor, Corson and Davis, on Project 48-C, Route 14, Big Island-Snowden, be notified that as there is only 60% of the grading completed and no surfacing has been laid and work on this Project has been exceedingly slow, that within ten days efter receipt of notice from the Chairman, they make a detailed statement of what arrangements can be made to carry on this work satisfactorily to completion and the time it will require, or contract be declared null and wold and turned over to the Bonding Company for completion Economics.

Noved by Mr. Sproul, seconded by Mr. Truxtum, that the contractor, C. B. Heeter, on Project 222, Route 18, Rustburg-Gladge be given an extension of time, due to delays in securing rights of way on this Project and revision on the same, having been unable to secure the proper location, equal to the amount of delays. Notion carried.

Noved by Mr. Sanders, seconded by Mr. Truxtun, that the contractor, Southern Comstruction Company, on Project S-219, Route 12, Streets of Halifax, be given an extension of time to July 20, and that the ocst of inspection from July 15th to July 20th be charged against the contractor. Motion carried.

My Shiley Chairman

Book (Book Str. 18-P anti Walder Co. Moved by Mr. Shirley, seconded by Mr. Massie, that the contractor, Roberts Paving Company, on Project 221, Route 34, Taxley-Six Miles South, be given an extension of time from December 28th, as this work progressed very satisfactorily and was completed on the 28th. Motion carried.

There being no further business, the meeting adjourned.

APPROVED:

ATTENTIO:

Made A Masoie.